

Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %	
						Unidad	%		
AGUASCALIENTES					84,826,037.37		63.8	48.4	
Conservación Periódica de Tramos					11.1	29,142,191.92	11.1	100.0	98.9
Fresado y carpeta					11.1	29,142,191.92	11.1	100.0	98.9
1	Aguascalientes - Lim. Edos. Ags./Zac.	8+300	10+500	2.2	5,268,062.92	2.2	100.0	100.0	
2	Rincon de Romos - Cosio (Cpo. B)	46+000	51+000	5.0	11,893,746.61	5.0	100.0	99.3	
3	Rincon de Romos - Cienega Grande	0+000	3+900	3.9	11,980,382.39	3.9	100.0	98.1	
Atención a Puntos de Conflicto					2.0	5,240,000.00	2.0	99.1	46.4
4	Ags. - Lim. Edos. Ags./Zac.	47+000	50+000	1.0	2,510,488.44	1.0	100.0	48.9	
5	Ags. - Lim. Edos. Ags./Zac.	11+900	13+200	1.0	2,729,511.56	1.0	98.2	44.1	
Conservación Rutinaria de Tramos					481.1	19,374,657.37	320.5	66.6	31.9
Señalamiento Horizontal					273.0	5,103,949.08	258.7	94.8	40.6
Señalamiento Vertical					102.0	738,056.00	102.0	100.0	100.0
Barreras de Protección					226.0	527,183.00	226.0	100.0	91.4
Conservación Rutinaria de Puentes					75.0	1,250,000.00	51.0	68.0	27.1
Programa de Abastecimiento de Materiales SICT					33.5	23,450,000.00	0.0	0.0	0.0