



Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %	
						Unidad	%		
COLIMA					69,244,730.00		61.95	59.73	
Reconstrucción de Puentes					1.0	4,008,838.68	0.52	52.00	34.75
1	Marabasco II (Manzanillo-Minatitlan)	53+200		1.0	4,008,838.68	0.52	52.00	34.75	
Conservación Periódica de Tramos					13.9	20,133,899.28	13.90	100.00	91.95
Bacheo y Carpeta de 5 cm					3.0	9,997,504.14	3.00	100.00	86.10
2	Lim. Edos. Mic./Col. - Ent. a Poblado Tecoman	237+000	238+500	1.5	4,998,752.07	1.50	100.00	100.00	
3	Lim. Edos. Jal./Col. - T. Libramiento de Colima	205+400	206+900	1.5	4,998,752.07	1.50	100.00	72.19	
Bacheo y Riego de Sello					10.9	10,136,395.14	10.90	100.00	97.73
4	Colima - Entr. El Trapiche (Cuerpo B)	3+600	5+000	1.4	1,301,922.31	1.40	100.00	100.00	
5	Lim. Edos. Mich./Col. - Ent. a Poblado Tecomán	242+000	251+500	9.5	8,834,472.83	9.50	100.00	97.39	
Conservación Rutinaria de Tramos					271.1	13,970,565.53	211.21	77.92	76.72
Señalamiento Horizontal					231.0	3,090,628.89	231.00	100.00	100.00
Señalamiento Vertical					94.0	519,048.69	93.00	98.94	100.00
Barreras de Protección					128.0	370,748.93	128.00	100.00	100.00
Conservación Rutinaria de Puentes					75.0	1,250,000.00	63.75	85.00	67.08
Programa de Abastecimiento de Materiales SICT					44.2	25,901,000.00	8.25	18.67	22.84