

TRAMO	Km Inicial	Km Final	META	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
COLIMA				67,552,841.78		100.00	100.00
Reconstrucción de Puentes			1.00	3,979,984.72	1.00	100.00	100.00
Marabasco II (Manzanillo-Minatitlan)	53+200		1.00	3,979,984.72	1.00	100.00	100.00
Conservación Periódica de Tramos			13.90	20,133,857.61	13.90	100.00	100.00
Bacheo y Carpeta de 5 cm			3.00	9,997,503.90	3.00	100.00	100.00
Lim. Edos. Mic./Col. - Ent. a Poblado Tecoman	237.00	238.50	1.50	6,388,754.39	1.50	100.00	100.00
Lim. Edos. Jal./Col. - T. Libramiento de Colima	205.40	206.90	1.50	3,608,749.51	1.50	100.00	100.00
Bacheo y Riego de Sello			10.90	10,136,353.72	10.90	100.00	100.00
Colima - Entr. El Trapiche (Cuerpo B)	3.60	5.00	1.40	1,532,030.27	1.40	100.00	100.00
Lim. Edos. Mich./Col. - Ent. a Poblado Tecomán	242.00	251.50	9.50	8,604,323.45	9.50	100.00	100.00
Conservación Rutinaria de Tramos			271.06	13,862,585.22	271.06	100.00	100.00
Señalamiento Horizontal			231.00	3,090,625.37	231.00	100.00	100.00
Señalamiento Vertical			94.00	473,826.30	94.00	100.00	100.00
Barreras de Protección			128.00	415,971.31	128.00	100.00	100.00
Conservación Rutinaria de Puentes			75.00	1,050,373.18	75.00	100.00	100.00
Programa de Abastecimiento de Materiales SICT			31.30	24,545,618.07	31.30	100.00	100.00