



Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Fisico		Av. Fin. %	
						Unidad	%		
NAYARIT					99,502,658.00	97.16		86.99	
Reconstrucción de Puentes					1.0	12,347,871.78	1.00	100.00	93.45
1	Tepic - Lím. Nay/Sin Ramal Santiago - Los Corchos (Llamarada)	0+180		1.0	12,347,871.78	1.00	100.00	93.45	
Conservación Periódica de Tramos					18.4	39,166,088.00	18.40	100.00	92.62
Fresado y Carpeta 5 cm					5.0	11,476,309.99	8.00	100.00	100.00
2	Tepic - Lim. Edos. Nay./Jal.	52+000	57+000	5.0	11,476,309.99	5.00	100.00	100.00	
Renivelación y Carpeta de 5 cm					11.0	22,668,182.66	11.00	100.00	99.90
3	Tepic - Lim. Edos. Nay./Jal.	11+000	14+000	3.0	6,648,519.47	3.00	100.00	100.00	
4	Tepic - Lim. Edos. Nay./Jal.	99+000	105+000	6.0	12,394,847.31	6.00	100.00	100.00	
5	Cruz de Huanacastle- Pta. de Mita	15+600	17+600	2.0	3,624,815.88	2.00	100.00	99.37	
Microaglomerado					2.4	5,021,595.35	2.40	100.00	42.92
6	Lim. Edos. Jal./Nay. - Tepic	186+000	188+400	2.4	5,021,595.35	2.40	100.00	42.92	
Atención a Puntos de Conflicto					1.0	2,052,593.00	1.00	100.00	67.90
7	T. C. Tepic - Mazatlán - El Novillero	33+000	34+000	1.0	2,052,593.00	1.00	100.00	67.90	
Conservación Rutinaria de Tramos					818.5	33,337,636.00	775.35	94.97	83.63
Señalamiento Horizontal					528.0	8,695,907.22	456.72	86.50	70.70
Señalamiento Vertical					207.0	1,255,661.00	207.00	100.00	81.85
Barreras de Protección					370.0	896,901.00	370.00	100.00	96.98
Conservación Rutinaria de Puentes					105.0	1,750,000.00	105.00	100.00	81.20