

TRAMO	Km Inicial	Km Final	META	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
NAYARIT				94,538,690.76		100.00	100.00
Reconstrucción de Puentes				1.00	11,538,578.88	1.00	100.00
Tepic - Lím. Nay/Sin Ramal Santiago - Los Corchos	0+180		1.00	11,538,578.88	1.00	100.00	100.00
Conservación Periódica de Tramos				18.40	36,276,781.72	18.40	100.00
Fresado y Carpeta 5 cm				5.00	11,476,309.12	8.00	100.00
Tepic - Lim. Edos. Nay./Jal.	52.00	57.00	5.00	11,476,309.12	5.00	100.00	100.00
Renivelación y Carpeta de 5 cm				11.00	22,645,015.12	11.00	100.00
Tepic - Lim. Edos. Nay./Jal.	11.00	14.00	3.00	6,648,518.46	3.00	100.00	100.00
Tepic - Lim. Edos. Nay./Jal.	99.00	105.00	6.00	12,394,672.74	6.00	100.00	100.00
Cruz de Huanacastle- Pta. de Mita	15.60	17.60	2.00	3,601,823.92	2.00	100.00	100.00
Microaglomerado				2.40	2,155,457.48	2.40	100.00
Lim. Edos. Jal./Nay. - Tepic	186.00	188.40	2.40	2,155,457.48	2.40	100.00	100.00
Atención a Puntos de Conflicto				1.00	1,776,420.72	1.00	100.00
T. C. Tepic - Mazatlán - El Novillero	33.00	34.00	1.00	1,776,420.72	1.00	100.00	100.00
Conservación Rutinaria de Tramos				818.47	33,503,584.03	818.47	100.00
Señalamiento Horizontal				528.00	7,874,913.48	528.00	100.00
Señalamiento Vertical				212.00	1,027,712.63	212.00	100.00
Barreras de Protección				388.00	876,765.60	388.00	100.00
Conservación Rutinaria de Puentes				105.00	1,663,933.70	105.00	100.00