



Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %	
						Unidad	%		
TLAXCALA					821,937,180.00		96.04	79.94	
Conservación Periodica de Tramos					13.8	30,904,244.00	13.84	100.00	76.69
Fresado y Carpeta 5 cm.					9.8	20,342,519.29	9.84	100.00	100.00
1	Apetatitlan - Apizaco	0+000	5+000	5.0	10,139,059.44	5.00	100.00	100.00	
2	Tlaxcala - Belen (Cpo. A) T.A.	3+8000	10+500	4.8	10,203,459.85	4.84	100.00	100.00	
Microaglomerado					4.0	10,561,724.71	4.00	100.00	31.79
3	Apetatitlan - Apizaco	5+000	9+000	4.0	10,561,725	4.00	100.00	31.79	
Conservación Rutinaria de Tramos					599.7	24,899,635.00	536.30	89.89	75.55
Señalamiento Horizontal					381.0	6,628,849.00	381.00	100.00	76.41
Señalamiento Vertical					149.0	928,039.00	132.00	88.59	68.97
Barreras de Protección					306.0	662,885.00	306.00	100.00	100.00
Conservación Rutinaria de Puentes					145.0	2,417,000.00	142.00	97.93	96.04
Programa Asociación Público Privada de Conservación					294.1	755,496,528.00	0.00	0.00	80.19