



Junio 2026

Tramo	Km Inicial	Km Final	Meta	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
CAMPECHE TOTAL				501,973,540.26		44.35	25.13
Conservación Periódica Total				88.54	402,515,620.99	41.66	22.16
Conservación Periódica de Tramos por Administración				19.01	71,735,000.00	19.01	79.71
Fresado y carpeta de 5 cm				19.01	71,735,000.00	100.00	79.71
Fco. Escárcega - Champoton (9 mt de ancho)	59.59	78.60	19.01	71,735,000.00	19.01	100.00	79.71
Conservación Periódica de Tramos				69.53	330,780,620.99	32.28	9.67
Fresado y carpeta de 5cm				21.09	103,653,000.00	96.21	30.87
Fco. Escarcega-Champoton (12mt de ancho)	22.09	26.09	4.00	19,659,174.98	4.00	100.00	47.86
Fco. Escarcega-Champoton (12mt de ancho)	32.50	37.70	5.20	25,556,927.45	4.60	88.46	36.81
Fco. Escarcega-Champoton (12mt de ancho)	45.00	53.00	8.00	39,318,349.92	7.80	97.50	16.77
Fco. Escarcega-Champoton (12mt de ancho)	55.70	59.59	3.89	19,118,547.65	3.89	100.00	34.48
Bacheo, renivelaciones y Microcarpeta				10.30	23,733,009.60	15.80	0.00
Haltunchen - Campeche (7.0 mt de ancho)	186.00	196.30	10.30	23,733,009.60	1.63	15.80	0.00
Fresado y carpeta de 5cm				23.38	111,576,611.39	2.97	0.00
Lim. Edos. Tab/Camp - Fco. Escárcega (12 mt de ancho)	176.02	186.20	10.18	49,721,958.63	0.31	3.00	0.00
Lim. Edos. Tab/Camp - Fco. Escárcega (12 mt de ancho)	197.80	202.00	4.20	20,737,829.52	0.00	0.00	0.00
Lim. Edos. Tab/Camp - Fco. Escárcega (12 mt de ancho)	210.50	214.00	3.50	17,799,705.65	0.20	5.66	0.00
Lim. Edos. Tab/Camp - Fco. Escárcega (12 mt de ancho)	220.00	222.00	2.00	9,486,672.35	0.03	1.50	0.00
Lim. Edos. Tab/Camp - Fco. Escárcega (12 mt de ancho)	225.50	227.00	1.50	7,800,000.00	0.03	2.00	0.00
Haltunchén - Ent. Cayal (ancho 7.0 mt)	10.00	12.00	2.00	6,030,445.24	0.17	8.50	0.00
Recuperación de Pavimento y Carpeta de 5 cm				14.76	91,818,000.00	0.00	0.00
Ramal a Palizada (Tramos Aislados)	49.05	55.42	5.58	34,707,813.67	0.00	0.00	0.00
Ramal a Palizada (Tramos Aislados)	55.52	61.50	5.78	35,958,265.47	0.00	0.00	0.00
Ramal a Palizada (Tramos Aislados)	61.60	65.00	3.40	21,151,920.86	0.00	0.00	0.00
Obra de protección							
Isla Aguada-Champotón	76.50	66.00					
Conservación Periódica de Puentes				5.00	4,640,464.00	95.12	87.49
Conservación Periódica de Puentes				5.00	4,640,464.00	95.12	87.49
Conservación Rutinaria de Tramos				1,155.27	75,180,726.38	100.00	32.41
Conservación Rutinaria de Tramos (Etapla 1)				186.08	4,779,973.50	100.00	76.44
Conservación Rutinaria de Tramos (Etapla 1)				152.50	3,917,400.45	100.00	100.00
Conservación Rutinaria de Tramos (Etapla 1)				141.10	3,624,558.72	100.00	75.21
Conservación Rutinaria de Tramos (Etapla 1)				136.36	3,502,798.20	100.00	98.05



Junio 2026

Tramo	Km Inicial	Km Final	Meta	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
Conservación Rutinaria de Tramos (Etapa 1)			199.10	5,114,455.28	199.10	100.00	76.22
Conservación Rutinaria de Tramos (Etapa 1)			169.28	4,348,442.94	169.28	100.00	76.13
Conservación Rutinaria de Tramos (Etapa 1)			170.85	4,388,772.90	170.85	100.00	78.00
Conservación Rutinaria de Tramos (Etapa 2)				45,504,324.38		0.00	0.00
Atención a Puntos de Conflicto			2.00	15,812,776.89	1.21	63.29	53.89
Cd. Del Carmen - Puerto Real	10+000	11+000	1.00	8,771,984.19	0.85	84.72	69.49
Champotón - Campeche	144+000	145+000	1.00	7,040,792.70	0.37	36.59	34.47
Señalamiento Horizontal				3,823,952.00			0.00
Señalamiento Horizontal				3,823,952.00			0.00