

Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %	
						Unidad	%		
HIDALGO					827,165,777.00	74.86		90.04	
Conservación Periódica de Tramos					25.7	56,044,500.97	24.30	71.30	64.52
Fresado y Carpeta 5 cm.					8.8	20,499,631.77	8.80	100.00	92.42
1	T. Portezuelo - Lim. Edos. Hgo./Qro. (Cpo. B)	67+800	71+600	3.8	8,852,113.72	3.80	100.00	100.00	
2	Pachuca - T. Tejocotal	70+000	75+000	5.0	11,647,518.05	5.00	100.00	86.67	
Bacheo y Carpeta 5 cm.					5.0	11,221,667.24	5.00	100.00	81.80
3	Pachuca - Lim. Edos. Hgo./Ver.	170+000	175+000	5.0	11,221,667.24	5.00	100.00	81.80	
Riego de Sello					10.5	8,237,970.38	10.50	100.00	97.52
4	T Colonias - T Portezuelo (Cpo B)	18+400	27+000	8.6	6,747,290.03	8.60	100.00	99.63	
5	Cd. Sahagun (El Fraile) - Emiliano Zapata (Cpo. A)	4+000	5+900	1.9	1,490,680.35	1.90	100.00	87.96	
Recuperación de Pavimento y Carpeta					1.4	16,085,231.58	0.00	0.00	0.00
6	Cd. Sahagun - Emiliano Zapata (Cpo. A)	12+600	14+000	1.4	16,085,231.58	0.00	0.00	0.00	
Atención a Puntos de Conflicto					2.0	6,642,501.59	2.00	100.00	70.52
7	Pachuca - Lim. Edos. Hgo/Pue	36+500	39+000	1.0	2,757,363.64	1.00	100.00	100.00	
8	Pachuca-Lim. Edos. Hgo/Ver	182+000	184+000	1.0	3,885,137.95	1.00	100.00	49.59	
Conservación Rutinaria de Tramos					956.5	35,152,357.79	891.37	92.99	67.24
Atención a Fallas Geologicas					2.0	43,566,968.21	0.95	54.86	30.09
Señalamiento Horizontal					587.0	9,745,763.76	542.15	92.36	67.49
Señalamiento Vertical					230.0	1,289,583.81	230.00	100.00	96.34
Barreras de Protección					453.0	921,131.17	453.00	100.00	100.00
Conservación Rutinaria de Puentes					185.0	2,915,054.70	179.45	97.00	77.16
Programa Asociación Público Privada de Conservación					183.0	670,887,915.00	0.00	0.00	97.81