

Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %	
						Unidad	%		
PUEBLA					138,125,304.00	95.41	87.25		
Reconstrucción de Puentes					1.0	2,000,000.00	1.00	100.00	89.93
1	Rio Zapotitlan (Tehuacan-Lim. Edos Pue Oax)	31+900		1.0	2,000,000.00	1.00	100.00	89.93	
Conservación Periódica de Tramos					37.4	66,104,495.00	37.40	100.00	89.05
Fresado y Carpeta de 5 cm					10.4	36,964,846.54	22.90	100.00	100.00
2	Lim. Edos. Tlax./Pue. - Lim.Edos. Pue./Hgo	58+800	69+200	10.4	36,964,846.54	10.40	100.00	100.00	
Renivelación y Riego de Sello					12.5	10,595,994.70	12.50	100.00	100.00
3	Oriental - Teziutlán	69+000	81+500	12.5	10,595,994.70	12.50	100.00	100.00	
Microaglomerado					14.5	18,543,653.76	14.50	100.00	60.97
4	Lim. Edos. Tlax./Pue. - Lim.Edos. Pue./Hgo	73+500	81+000	7.5	5,750,758.15	7.50	100.00	100.00	
5	Lim. Edos. Hgo./Pue. - Lim. Edos. Pue./Ver	94+000	101+000	7.0	12,792,895.61	7.00	100.00	43.42	
Atención a Fallas Geologicas					3.0	5,730,563.00	2.00	33.83	86.45
Conservación Rutinaria de Tramos					1086.1	42,939,273.00	1064.95	97.87	88.62
Señalamiento Horizontal					562.9	11,923,249.00	493.49	87.67	74.25
Señalamiento Vertical					308.0	1,669,255.00	308.00	100.00	100.00
Barreras de Protección					2030.0	4,292,297.00	2,030.00	100.00	74.53
Conservación Rutinaria de Puentes					208.0	3,466,172.00	202.00	97.12	89.96