



Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Fisico		Av. Fin. %	
						Unidad	%		
SINALOA					133,972,665.91	91.46		84.04	
Reconstrucción de Puentes					1.0	2,000,000.00	0.15	15.00	19.77
1	Canal Dren SARH XII Der. (Los Mochis-Lim. Edos. SIN/SON)	15+229		1.0	2,000,000.00	0.15	15.00	19.77	
Conservación Periódica de Tramos					24.7	59,492,759.80	24.64	99.91	95.86
Fresado y Carpeta 5 cm					15.8	48,734,966.80	15.74	99.89	96.50
2	T. las Brisas-Los Mochis (Cpo B)	150+000	158+000	8.0	24,338,555.17	8.00	100.00	97.50	
3	T. las Brisas-Los Mochis (Cpo A)	169+200	170+900	1.7	5,171,942.97	1.68	99.00	84.21	
4	Los Mochis-Lim. Edos. Sin/Son. (Cpo. A)	22+300	23+350	1.1	3,330,972.29	1.05	100.00	100.00	
5	Los Mochis-Lim. Edos. Sin/Son. (Cpo. A)	62+880	65+800	2.9	9,263,275.33	2.92	100.00	100.00	
6	Los Mochis-Lim. Edos. Sin/Son. (Cpo. B)	12+940	15+030	2.1	6,630,221.04	2.09	100.00	95.77	
Microaglomerado					8.9	10,757,793.00	8.90	100.00	92.95
7	Libramiento Sur (Cpo A)	0+000	8+900	8.9	10,757,793.00	8.90	100.00	92.95	
Atención a Puntos de Conflicto					3.0	8,473,011.11	2.60	74.87	73.35
8	Villa Unión - Mazatlán	269+500	284+500	1.0	1,715,041.25	1.00	100.00	89.24	
9	Guamúchil - Ent. Las Brisas	105+950	107+000	1.0	1,434,442.33	1.00	100.00	89.30	
10	Ent. La Cruz - Culiacán	144+000	145+000	1.0	5,323,527.53	0.60	60.00	63.94	
Conservación Rutinaria de Tramos					1066.6	44,928,670.00	932.64	86.17	73.04
Señalamiento Horizontal					453.0	12,428,407.00	453.00	100.00	93.00
Señalamiento Vertical					289.0	1,739,977.00	286.00	98.96	94.64
Barreras de Protección					500.0	1,242,841.00	500.00	100.00	95.37
Conservación Rutinaria de Puentes					220.0	3,667,000.00	176.00	80.00	58.55