

Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %
						Unidad	%	
SONORA					193,160,040.00		88.00	76.12
Reconstrucción de Puentes				2.0	22,000,000.00	1.99	99.08	75.00
1	Moctezuma - Nacozari (Ejido Nacozari Viejo)	68+950		1.0	20,300,332.01	0.99	99.00	72.91
2	La Linea (Sonoita-San Luis Río Colorado)	141+950		1.0	1,699,667.99	1.00	100.00	100.00
Conservación Periódica de Tramos				37.0	80,557,966.00	32.70	87.66	85.15
Fresado y Carpeta 5 cm.				10.6	35,535,113.66	9.40	79.99	77.07
3	Moctezuma - Cumpas	19+000	27+000	8.0	20,127,835.87	8.00	100.00	100.00
4	Magdalena - Nogales (Cpo. B)	267+000	270+600	2.6	15,407,277.79	1.40	53.85	47.11
Bacheo y microcarpeta				13.0	30,663,338.77	13.00	100.00	99.50
5	Sonoyta - San Luis Rio Colorado	92+000	99+000	7.0	16,762,156.29	7.00	100.00	99.14
6	Caborca - Sonoyta	136+000	142+000	6.0	13,901,182.48	6.00	100.00	99.92
Microaglomerado				13.3	12,199,000.79	10.30	77.59	76.45
7	Sonoyta - San Luis Rio Colorado	133+000	135+300	2.3	2,173,059.91	2.30	100.00	100.00
8	Hermosillo - Moctezuma	9+000	20+000	11.0	10,025,940.88	8.00	72.73	71.35
Recuperación de Acotamientos				0.1	1,403,589.58	0.10	100.00	97.75
9	Sonoyita- San Luis Rio Colorado*	143+300	145+131	0.1	1,403,589.58	0.10	100.00	97.75
Estabilidad de Taludes				0.0	756,923.20	0.00	0.00	0.00
10	Moctezuma-Nacozari Km 62+900, MURO GAVIÓN CON GEOTEXTIL	62+900	62+900		756,923.20			0.00
Conservación Rutinaria de Tramos				1660.5	63,706,618.00	1,465.63	88.24	74.96
Señalamiento Horizontal				1046.0	18,195,529.00	937.95	89.67	53.90
Señalamiento Vertical				415.0	2,547,374.00	351.55	84.71	100.00
Barreras de Protección				829.0	1,819,553.00	0.00	0.00	0.00
Conservación Rutinaria de Puentes				260.0	4,333,000.00	172.87	66.49	42.07

*km141+500, 143+300,143+342,145+050+145+100,
145+190,145+470,+148+100, 148+160