

Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %
						Unidad	%	
TABASCO					897,585,648.00	94.51		96.74
Reconstrucción de Puentes				1.0	13,417,678.62	1.00	100.00	98.68
1	Entr. Jalapa-Lím. Edos.Tab./Chis. (Emiliano Zapata Obra de Drenaje)	29+920		1.0	13,417,678.62	1.00	100.00	98.68
Conservación Periódica de Tramos				18.9	38,150,816.00	18.90	100.00	81.89
Fresado y carpeta				5.0	14,605,476.87	5.00	100.00	99.85
2	Villahermosa - Lim. Edos. Tab./Cam.	60+000	63+000	3.0	10,091,636.92	3.00	100.00	99.78
3	Villahermosa - Lim. Edos. Tab./Cha.	82+000	84+000	2.0	4,513,839.95	2.00	100.00	100.00
Bacheo y microcarpeta				6.8	12,628,913.48	6.80	100.00	84.51
4	Villahermosa - Lim. Edos. Tab./Cha. (Cpo. B)	38+000	42+500	4.5	10,156,139.90	4.50	100.00	80.74
5	Comalcalco - El Bellote (Cpo. B)	165+000	167+300	2.3	2,472,773.58	2.30	100.00	100.00
Microaglomerado				7.1	10,916,425.65	7.10	100.00	54.84
6	Comalcalco - El Bellote (Cpo. A)	165+500	172+600	7.1	10,916,425.65	7.10	100.00	54.84
Atención a Puntos de Conflicto				1.0	5,985,418.00	1.00	100.00	66.57
7	Comalcalco - Paraíso	163+960	167+100	1.0	5,985,418.00	1.00	100.00	66.57
Conservación Rutinaria de Tramos				727.9	27,399,340.05	575.19	77.84	50.16
Señalamiento Horizontal				409.0	6,400,004.33	409.00	100.00	95.43
Señalamiento Vertical				162.0	996,920.00	162.00	100.00	82.02
Barreras de Protección				332.0	712,086.00	332.00	100.00	100.00
Conservación Rutinaria de Puentes				170.0	2,833,000.00	170.00	100.00	65.98
Programa Asociación Público Privada de Conservación				209.6	801,690,385.00	0.00	0.00	99.37