

TRAMO	Km Inicial	Km Final	META	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
TAMAULIPAS				1,123,174,495.73		100.00	100.00
Reconstrucción de Puentes			1.00	50,414,941.80	1.00	100.00	100.00
Chorreras Izq. (La coma - San Fernando)	144+500		1.00	50,413,276.80	1.00	100.00	100.00
Magiscatzin II (Gonzalez -Mante)	124+600		finiquito	1,665.00			100.00
Conservación Periódica de Tramos			38.80	98,650,104.38	38.80	100.00	100.00
Renivelación y sello			4.00	11,732,916.96	9.00	100.00	100.00
Lim. Edos. S.L.P./Tam. - Cd. Mante	69.00	73.00	4.00	11,732,916.96	4.00	100.00	100.00
Recuperacion de Pavimento y Carpeta			11.00	51,353,910.57	11.00	100.00	100.00
Libramiento de San Fernando	17.00	22.00	5.00	23,097,386.28	5.00	100.00	100.00
T. Las Urracas - Reynosa	20.00	26.00	6.00	28,256,524.29	6.00	100.00	100.00
Fresado y Carpeta 5 cm.			5.00	20,220,503.81	18.80	100.00	100.00
La Coma - Matamoros	226.00	231.00	5.00	20,220,503.81	5.00	100.00	100.00
Microaglomerado			18.80	15,342,773.04	18.80	100.00	100.00
Lim. Edos. N.L./Tam-Reynosa (Cuerpo A)	181.00	194.80	13.80	9,893,093.0	13.80	100.00	100.00
T. Las Urracas-Tejon-Reynosa	40.00	45.00	5.00	5,449,680.0	5.00	100.00	100.00
Conservación Rutinaria de Tramos			2,110.24	85,670,856.55	2,110.24	100.00	100.00
Señalamiento Horizontal			1,349.00	18,656,456.28	1,349.00	100.00	100.00
Señalamiento Vertical			634.00	3,294,574.83	634.00	100.00	100.00
Barreras de Protección			1,065.00	2,221,120.42	1065.00	100.00	100.00
Conservación Rutinaria de Puentes			220.00	3,468,788.47	220.00	100.00	100.00
Programa Asociación Público Privada de Conservación			279.21	860,797,653.00			100.00