

TRAMO	Km Inicial	Km Final	META	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
YUCATÁN				162,141,173.58		100.00	100.00

Conservación Periódica de Tramos	37.20	71,880,481.27	37.20	100.00	100.00
----------------------------------	-------	---------------	-------	--------	--------

Fresado y Carpeta 5 cm.				15.80	47,881,077.83	15.80	100.00	100.00
Teya - Peto - Lim. Edos. Yuc./Q. Roo (Cpo. A)	0.00	8.60	8.60	25,883,515.50	8.60	100.00	100.00	
Teya - Peto - Lim. Edos. Yuc./Q. Roo	143.00	150.20	7.20	21,997,562.33	7.20	100.00	100.00	

Microaglomerado				21.40	23,999,403.44	21.40	100.00	100.00
Cansahcab - Dzilam de Bravo	0.00	5.40	5.40	5,648,939.83	5.40	100.00	100.00	
Teya - Peto - Lim. Edos. Yuc./Q. Roo (Cpo. A)	23.00	31.00	8.00	9,086,436.81	8.00	100.00	100.00	
Teya - Peto - Lim. Edos. Yuc./Q. Roo	72.00	77.00	8.00	9,264,026.80	8.00	100.00	100.00	

Atención a Puntos de Conflicto			2.00	4,832,907.92	2.00	100.00	100.00
Kantunil - Lim. Edos. Yuc/Q.Roo	157.00	158.00	1.00	2,416,454.00	1.00	100.00	100.00
Mérida - Puerto Juárez	24.00	30.00	1.00	2,416,453.92	1.00	100.00	100.00

Conservación Rutinaria de Tramos			1,550.18	67,277,089.21	1,550.18	100.00	100.00
VALLADOLID - RIO LAGARTOS	85+258	86+200		169,954.63			
VALLADOLID - RIO LAGARTOS	89+650	90+300		365,478.93			
VALLADOLID - RIO LAGARTOS	90+700	91+700		118,082.72			
VALLADOLID - RIO LAGARTOS	95+235	96+186		235,284.11			

Señalamiento Horizontal	922.00	13,684,049.52	922.00	100.00	100.00
-------------------------	--------	---------------	--------	--------	--------

Señalamiento Vertical	340.00	2,394,785.13	340.00	100.00	100.00
-----------------------	--------	--------------	--------	--------	--------

Barreras de Protección	665.00	1,672,473.46	665.00	100.00	100.00
------------------------	--------	--------------	--------	--------	--------

Conservación Rutinaria de Puentes	25.00	399,387.07	25.00	100.00	100.00
-----------------------------------	-------	------------	-------	--------	--------