



Junio 2026

Tramo	Km Inicial	Km Final	Meta	Asignación	Avance Físico		Av. Fin. %	
					Unidad	%		
BAJA CALIFORNIA TOTAL				634,223,381.61		45.69	29.97	
Reconstrucción de Puentes				1.00	22,468,810.46	0.00	0.00	0.00
Mexicali-Laguna de Chapala (Ríos)	31+200	31+200	1.00	22,468,810.46	0.00	0.00		0.00
Conservación Periódica de Tramos				165.63	484,425,809.32	69.58	41.77	29.00
Fresado y carpeta de 5 cm				155.75	474,529,837.32	60.31	40.69	27.63
Agua Hechicera - Tecate	100.00	103.00	3.00	7,800,000.00	3.00	100.00		92.72
Tecate - Tijuana (Cpo. B)	155.00	157.00	2.00	5,800,000.00	2.00	100.00		100.00
Tecate - El Sauzal	86.00	90.00	4.00	14,400,000.00	4.00	100.00		98.83
Ensenada - El Chinero	10.00	20.55	10.55	27,804,000.00	10.55	100.00		86.64
Tecate - El Sauzal (Cpo. B)	101.50	104.50	3.00	12,150,000.00	3.00	100.00		84.98
Tecate - El Sauzal (Cpo. A)	101.30	104.50	3.20	12,550,000.00	3.20	100.00		97.58
Tijuana-San Miguel	59.00	72.00	13.00	33,851,028.00	13.00	100.00		83.03
Ensenada - Jaramillo	78.50	91.00	12.50	47,800,000.00	11.93	95.44		14.81
Ensenada - Jaramillo	91.00	101.00	10.00	38,240,000.00	3.19	31.87		23.07
Ensenada - Jaramillo	131.00	146.00	15.00	39,544,972.00	0.00	0.00		0.00
Lázaro Cárdenas - Punta Prieta (9.0 m)	0.00	51.00	51.00	141,114,788.14	1.17	2.29		0.00
Ensenada - Jaramillo (12.0 m)	27.00	41.00	14.00	47,130,317.02	4.87	34.77		27.98
Ensenada - Jaramillo (12.0 m)	43.00	50.00	7.00	23,565,158.51	0.21	2.95		0.00
Ensenada - Jaramillo (7.0 Y 12.0 m)	71.00	78.50	7.50	22,779,573.66	0.20	2.62		0.00
Renivelación y Riego de Sello				9.88	9,895,972.00	9.28	93.90	94.82
Tijuana-San Miguel	49.12	59.00	9.88	9,895,972.00	9.28	93.90		94.82
Conservación Periódica de Puentes				5.00	2,400,000.00	5.00	100.00	94.92
Conservación Periódica de Puentes				5.00	2,400,000.00	5.00	100.00	94.92
Conservación Rutinaria de Tramos				1,914.40	113,329,827.77	330.79	100.00	38.66
Conservación Rutinaria de Tramos (Etapa 1)				330.79	8,375,803.90	330.79	100.00	93.36
Conservación Rutinaria de Tramos (Etapa 1)				311.25	7,831,537.78	311.25		93.94
Conservación Rutinaria de Tramos (Etapa 1)				361.54	9,096,854.54	361.54		78.40
Conservación Rutinaria de Tramos (Etapa 1)				303.56	7,715,155.79	303.56		93.83
Conservación Rutinaria de Tramos (Etapa 1)				305.10	7,754,295.79	305.10		92.72
Conservación Rutinaria de Tramos (Etapa 1)				302.16	7,679,573.96	302.16		92.07
Conservación Rutinaria de Tramos (Etapa 2)					5,212,088.38			0.00
Conservación Rutinaria de Tramos (Etapa 2)					5,371,026.58			0.00
Conservación Rutinaria de Tramos (Etapa 2)					7,321,662.52			0.00
Conservación Rutinaria de Tramos (Etapa 2)					8,886,983.47			0.00
Conservación Rutinaria de Tramos (Etapa 2)					8,743,295.21			0.00
Conservación Rutinaria de Tramos (Etapa 2)					8,762,272.90			0.00
Conservación Rutinaria de Tramos (Etapa 2)					10,339,454.92			0.00
Conservación Rutinaria de Tramos (Etapa 2)					10,239,822.02			0.00



Junio 2026

Tramo	Km Inicial	Km Final	Meta	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
Atención a Puntos de Conflicto			1.00	4,024,753.00	0.85	85.33	87.30
Tecate - Tijuana	150+000	151+000	1.00	4,024,753.00	0.85	85.33	87.30
Señalamiento Horizontal				7,574,181.06			0.00
Señalamiento Horizontal				7,574,181.06			0.00