



Junio 2026

Tramo	Km Inicial	Km Final	Meta	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
VERACRUZ TOTAL				1,486,467,343.07		25.58	23.64
Reconstrucción de Tramos				0.15	69,000,000.00	0.00	0.00
Recuperación de acotamientos				0.15	69,000,000.00	0.00	0.00
Alazán-Panuco-Tantoyuca	8.91	8.99	0.07	34,500,000.00	0.00	0.00	0.00
Alazán-Panuco-Tantoyuca	9.15	9.23	0.07	34,500,000.00	0.00	0.00	0.00
Reconstrucción de Puentes				2.00	40,000,000.00	0.00	0.00
Reconstrucción de Puentes				2.00	40,000,000.00	0.00	0.00
Santiago Tuxtla - Acayucan (Covarrubias)	183+460	183+460	1.00	15,000,000.00	0.00	0.00	0.00
Córdoba - Boticaria (Covadonga)	90+337	90+337	1.00	25,000,000.00	0.00	0.00	0.00
Conservación Periódica Total				302.61	1,104,983,702.00	71.29	23.86
Conservación Periódica de Tramos por Administración				118.51	363,500,542.00	51.02	41.53
Fresado y carpeta de 5 cm				101.02	283,028,542.00	33.53	27.07
Poza Rica - Cardel	7.50	20.30	12.80	30,720,000.00	12.80	100.00	97.48
Poza Rica - Cardel	26.30	47.03	20.73	49,742,000.00	20.73	100.00	93.82
Poza Rica - Cardel	78.01	86.36	8.35	30,002,542.00	0.00	0.00	0.00
Poza Rica - Cardel	86.36	93.00	6.64	25,564,000.00	0.00	0.00	0.00
Poza Rica - Cardel	93.00	130.20	37.20	104,107,250.07	0.00	0.00	0.00
Poza Rica - Cardel	130.20	145.50	15.30	42,892,749.93	0.00	0.00	0.00
Recuperación de Pavimento y Carpeta de 5 cm				17.49	80,472,000.00	17.49	92.38
Santiago Tuxtla - Acayucan	158.00	166.60	8.60	39,559,000.00	8.60	100.00	84.50
Santiago Tuxtla - Acayucan	173.50	182.39	8.89	40,913,000.00	8.89	100.00	100.00
Conservación Periódica de Tramos				184.10	741,483,160.00	20.27	11.84
Fresado y Carpeta				58.36	266,767,583.70	10.77	13.43
Poza Rica - Cardel	72.73	78.01	5.28	32,095,952.91	0.00	0.00	0.00
Coatzacoalcos - Acayucan (Cpo A)	41.62	45.12	3.50	16,210,985.86	0.00	0.00	0.00
Coatzacoalcos - Acayucan (Cpo A)	45.12	60.40	15.28	67,406,818.29	0.00	0.00	0.00
Acayucan - Lim. Edos. Ver./Oax.	60.40	64.40	4.00	24,225,035.65	0.00	0.00	0.00
Acayucan - Lim. Edos. Ver./Oax.	71.40	76.00	4.60	27,858,790.99	0.00	0.00	0.00
Poza Rica - Cardel	47.03	72.73	25.70	98,970,000.00	10.77	41.90	36.20
Riego de Sello				69.30	101,818,282.29	0.00	0.00
Tuxpan - Alazan	45.00	47.00	2.00	3,926,376.33	0.00	0.00	0.00
Tuxpan - Alazan	50.00	57.00	7.00	11,242,317.16	0.00	0.00	0.00
Coatzacoalcos - Acayucan (Cpo A)	6.00	17.30	11.30	15,250,213.40	0.00	0.00	0.00
Coatzacoalcos - Acayucan (Cpo B)	6.00	18.80	12.80	17,274,578.01	0.00	0.00	0.00



Comunicaciones

Secretaría de Infraestructura, Comunicaciones y Transportes

DIRECCIÓN GENERAL DE CONSERVACIÓN DE CARRETERAS DIRECCIÓN DE PLANEACIÓN Y EVALUACIÓN Programa Nacional de Conservación de Carreteras Avance Físico - Financiero

Junio 2026

Tramo	Km Inicial	Km Final	Meta	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
Coatzacoalcos - Acayucan (Cpo B)	51.90	54.90	3.00	4,048,729.22	0.00	0.00	0.00
Coatzacoalcos - Acayucan (Cpo B)	59.70	60.30	0.60	809,745.84	0.00	0.00	0.00
Acayucan - Lim. Edos. Ver./Oax. (Cpo A)	64.40	69.80	5.40	7,287,712.60	0.00	0.00	0.00
Lim. Edos. S.L.P./Ver. - Tampico (Cpo. A Y B)	111.00	112.50	3.00	4,569,456.12	0.00	0.00	0.00
Tamarindo - Cardel (Cpo. B)	53.60	65.70	12.10	18,704,576.80	0.00	0.00	0.00
Tamarindo - Cardel (Cpo. A)	53.60	65.70	12.10	18,704,576.80	0.00	0.00	0.00
Recuperación de Pavimento y Carpeta de 5 cm			17.99	117,852,000.00	9.50	51.95	44.10
Santiago Tuxtla - Acayucan	124.31	134.80	10.49	67,574,000.00	9.50	90.60	76.91
Santiago Tuxtla - Acayucan	146.50	154.00	7.50	50,278,000.00	0.00	0.00	0.00
Protección marginal			0.15	13,400,000.00	0.00	0.00	0.00
Buenavista- Lim. Edos. Ver./Oax.	8.91	8.99	0.07	6,700,000.00	0.00	0.00	0.00
Buenavista- Lim. Edos. Ver./Oax.	9.15	9.23	0.07	6,700,000.00	0.00	0.00	0.00
Operación de acotamientos y rehabilitación de pavimentos			6.00	94,300,000.00	0.00	0.00	0.00
Tempoal-Pánuco	150.30	156.30	6.00	94,300,000.00	0.00	0.00	0.00
Recuperación de pavimento			24.30	134,345,294.00	0.00	0.00	0.00
Tempoal-Pánuco	80.90	88.90	8.00	34,500,000.00	0.00	0.00	0.00
Tempoal-Pánuco	101.00	106.00	5.00	34,500,000.00	0.00	0.00	0.00
Tempoal-Pánuco	139.00	150.30	11.30	65,345,294.00	0.00	0.00	0.00
Riego de Sello			8.00	13,000,000.00	0.00	0.00	0.00
La Bocana - Tamarindo	39.50	47.50	8.00	13,000,000.00	0.00	0.00	0.00
Conservación Periódica de Puentes			8.00	11,000,000.00	4.74	59.22	53.57
Conservación Periódica de Puentes			8.00	11,000,000.00	4.74	59.22	53.57
Conservación Rutinaria de Tramos			2,591.75	205,262,603.00	2,591.75	100.00	28.95
Conservación Rutinaria de Tramos (Etapa 1)			2,591.75	59,431,967.34	2,591.75	100.00	100.00
Conservación Rutinaria de Tramos (Etapa 2)				91,502,000.00			0.00
Conservación Rutinaria de Tramos Adeudo				54,328,635.66			0.00
Obras de Drenaje			2.00	3,850,000.00	0.00	0.00	0.00
ALAZAN-OZULUAMA-TAMPICO	125+960		1.00	2,750,000.00	0.00	0.00	0.00
NAUTLA - CARDEL	170+480		1.00	1,100,000.00	0.00	0.00	0.00
Señalamiento Horizontal			0.00	4,976,972.57	0.00	0.00	0.00
Señalamiento Horizontal				4,976,972.57			0.00
Atención a Desastres por Eventos Naturales			0.00	47,394,065.50	0.00	0.00	100.00
Fondo de Desastres Naturales			0.00	47,394,065.50			100.00