

Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %
						Unidad	%	
DURANGO					242,894,762.95	85.83	78.61	
Reconstrucción de Puentes					1.0	34,779,616.74	1.00 100.00	98.05
1	J. Guadalupe Aguilera - La Zarca (Molino de Cilindros)	142+500		1.0	34,779,616.74	1.00 100.00	98.05	
Conservación Periódica de Tramos					36.8	82,311,401.98	36.80 100.00	99.67
Fresado y Carpeta 5 cm..					24.3	66,885,589.61	24.30 100.00	99.59
2	Cuencame - Torreon	211+000	218+000	7.0	13,970,530.37	7.00 100.00	100.00	
3	Gomez Palacio - Bermejillo (Cpo. B)	26+000	30+800	4.8	13,150,470.11	4.80 100.00	99.23	
4	Durango - Lim Edos. Dgo./Chih.	39+000	45+000	6.0	22,471,920.90	6.00 100.00	100.00	
5	Gomez Palacio - Bermejillo (Cpo. A)	20+000	26+500	6.5	17,292,668.23	6.50 100.00	99.02	
Microaglomerado					12.5	15,425,812.37	12.50 100.00	100.00
6	Lim. De Edos Zac/Dgo - Cuencame	150+000	156+700	6.7	8,268,235.43	6.70 100.00	100.00	
7	Libr. Sur de Durango	9+000	14+800	5.8	7,157,576.94	5.80 100.00	100.00	
Atención a Puntos de Conflicto					2.0	11,392,971.89	2.00 100.00	55.40
8	Durango - Mazatlán	28+000	30+000	1.0	5,065,582.75	1.00 100.00	22.27	
9	Durango - Mezquital	27+000	30+000	1.0	6,327,389.14	1.00 100.00	81.93	
Conservación Rutinaria de Tramos					2098.8	88,204,756.28	1,332.99 63.35	56.26
Señalamiento Horizontal					1341.0	17,374,814.08	1,097.60 81.99	81.82
Señalamiento Vertical					539.0	3,026,494.24	259.28 48.10	0.00
Barreras de Protección					1058.0	2,161,780.93	1058.00 100.00	100.00
Conservación Rutinaria de Puentes					235.0	3,642,926.81	161.00 68.51	68.17