

							Cierre 2025
TRAMO	Km Inicial	Km Final	META	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
GUANAJUATO				1,111,362,214.58		100.00	100.00
Reconstrucción de Puentes			1.00	20,758,476.23	1.00	100.00	100.00
Silao - León -(Silao)	152+100		1.00	20,758,476.23	1.00	100.00	100.00
Conservación Periódica de Tramos			46.80	50,442,291.89	46.80	100.00	100.00
Recuperación de pavimento y carpeta (Establización con cal)			4.00	6,929,011.18	15.20	100.00	100.00
Acambaro-Salvatierra	66.00	70.00	4.00	6,929,011.18	4.00	100.00	100.00
Renivelación y sello			35.20	30,426,608.85	35.20	100.00	100.00
Lim. Edos. Mic./Gto. - Acambaro	11.30	22.50	11.20	10,453,733.98	11.20	100.00	100.00
Dolores Hidalgo - San Felipe	89.00	113.00	24.00	19,972,874.87	24.00	100.00	100.00
Bacheo y Carpeta de 5 cm			1.60	5,870,880.10	7.60	100.00	100.00
Lim. Edos. Qro./Gto. - Celaya (Cpo. A)	47.00	48.60	1.60	5,870,880.10	1.60	100.00	100.00
Microaglomerado			6.00	7,215,791.76	7.00	100.00	100.00
Marfil - Santa Teresa	5.800	11.800	6.00	7,215,791.76	6.00	100.00	100.00
Atención a Puntos de Conflicto			1.00	3,286,277.57	1.00	100.00	100.00
Lím. Edos. Qro./Gto. - Celaya	11+000	19+000	1.00	3,286,277.57	1.00	100.00	100.00
Conservación Rutinaria de Tramos			#####	40,337,702.77	1,015.26	100.00	100.00
Señalamiento Horizontal			733.00	8,574,017.88	733.00	100.00	100.00
Señalamiento Vertical			295.00	1,346,807.00	295.00	100.00	100.00
Barreras de Protección			592.00	891,709.99	592.00	100.00	100.00
Conservación Rutinaria de Puentes			170.00	2,548,230.68	170.00	100.00	100.00
Programa Asociación Público Privada de Conservación			324.82	983,176,700.57			100.00