

							Cierre 2025
TRAMO	Km Inicial	Km Final	META	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
HIDALGO				944,693,018.21	100.00		100.00
Conservación Periódica de Tramos			26.70	54,614,435.19	26.70	100.00	100.00
Fresado y Carpeta 5 cm.			8.80	20,499,601.61	8.80	100.00	100.00
T. Portezuelo - Lim. Edos. Hgo./Qro. (Cpo. B)	67.70	71.50	3.80	10,405,026.79	3.80	100.00	100.00
Pachuca - T. Tejocotal	70.00	75.00	5.00	10,094,574.82	5.00	100.00	100.00
Bacheo y Carpeta 5 cm.			5.00	11,221,660.93	5.00	100.00	100.00
Pachuca - Lim. Edos. Hgo./Ver.	170.00	175.00	5.00	11,221,660.93	5.00	100.00	100.00
Riego de Sello			10.50	8,237,383.35	10.50	100.00	100.00
T Colonias - T Portezuelo (Cpo B)	18.40	27.00	8.60	6,922,219.40	8.60	100.00	100.00
Cd. Sahagun (El Fraile) - Emiliano Zapata (Cpo. A)	4.000	5.900	1.90	1,315,163.95	1.90	100.00	100.00
Recuperación de Pavimento y Carpeta			2.40	14,655,789.30	2.40	100.00	100.00
Cd. Sahagun - Emiliano Zapata (Cpo. A)	12.60	14.00	1.40	7,759,080.73	1.40	100.00	100.00
Cd. Sahagun - Emiliano Zapata (Cpo. B)	12.60	13.60	1.00	6,896,708.57	1.00	100.00	100.00
Atención a Puntos de Conflicto			2.00	6,642,151.90	2.00	100.00	100.00
Pachuca - Lim. Edos. Hgo/Pue	36.50	39.00	1.00	2,757,362.75	1.00	100.00	100.00
Pachuca-Lim. Edos. Hgo/Ver	182.00	184.00	1.00	3,884,789.15	1.00	100.00	100.00
Conservación Rutinaria de Tramos			956.48	38,091,317.22	956.48	100.00	100.00
Atención a Fallas Geologicas			2.00	41,691,962.63	1.00	100.00	100.00
Señalamiento Horizontal			587.00	9,745,745.47	587.00	100.00	100.00
Señalamiento Vertical			230.00	1,242,444.42	230.00	100.00	100.00
Barreras de Protección			453.00	967,991.72	453.00	100.00	100.00
Conservación Rutinaria de Puentes			185.00	2,915,054.66	185.00	100.00	100.00
Programa Asociación Público Privada de Conservación			183.00	788,781,915.00			100.00