

Cierre 2025

TRAMO	Km Inicial	Km Final	META	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
MORELOS				64,227,118.05		100.00	100.00
Conservación Periódica de Tramos				14.80	33,245,121.89	14.80	100.00
Fresado y Carpeta				7.80	18,708,459.34	7.80	100.00
Cuautla - Lim. Edos. Mor./Pue. (Cpo. A)	77.10	81.00	3.90	9,354,242.08	3.90	100.00	100.00
Cuautla - Lim. Edos. Mor./Pue. (Cpo. B)	77.10	81.00	3.90	9,354,217.26	3.90	100.00	100.00
Microaglomerado				7.00	6,415,379.18	7.00	100.00
Cuernavaca-Cuautlixco (Cpo A)	17.00	24.00	7.00	6,415,379.18	7.00	100.00	100.00
Atención a Fallas Geológicas				1.00	8,121,283.37	1.00	100.00
Atención a Puntos de Conflicto				1.00	2,365,295.76	1.00	100.00
Tlalpan - Lim. Edos. CDMX/Mor	21.00	28.00	1.00	2,365,295.76	1.00	100.00	100.00
Conservación Rutinaria de Tramos				432.97	21,609,829.85	432.97	100.00
Señalamiento Horizontal				291.00	4,291,994.58	291.00	100.00
Señalamiento Vertical				102.00	595,238.48	102.00	100.00
Barreras de Protección				188.00	425,171.87	188.00	100.00
Conservación Rutinaria de Puentes				105.00	1,694,465.62	105.00	100.00