



Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %	
						Unidad	%		
QUINTANA ROO					202,106,206.00	89.63		42.45	
Conservación Periódica de Tramos					30.4	162,002,753.53	24.69	91.52	33.30
Bacheo y microcarpeta					13.0	29,291,396.75	13.00	100.00	96.32
1	Playa de carmen- Puerto Juarez (Cpo. B)	336+000	339+000	3.0	5,015,134.41	3.00	100.00	100.00	
2	Lázaro Cárdenas-Polyuc	36+500	41+500	5.0	14,198,075.04	5.00	100.00	100.00	
3	Lim. Edos. Yuc./Qoo. - Puerto Juarez	255+000	260+000	5.0	10,078,187.30	5.00	100.00	89.30	
Microaglomerado					6.0	10,030,268.82	11.69	99.83	76.83
4	Felipe Carrillo Puerto-Tulum	215+500	221+500	6.0	10,030,268.82	5.99	99.83	76.83	
Riego de Sello					5.7	7,355,916.65	9.32	100.00	66.85
5	Lázaro Cárdenas-Polyuc	13+000	18+700	5.7	7,355,916.65	5.70	100.00	66.85	
Reposición de losas de Concreto y Riego de Sello					5.7	19,325,171.31	1.65	29.01	32.22
6	Bacalar - Cafetal T.A.	20+000	71+180	5.7	19,325,171.31	1.65	29.01	32.22	
Atención a Fallas Geológicas					1.0	96,000,000.00	1.00	100.00	7.17
Atención a Puntos de Conflicto					1.0	3,000,000.00	0.97	97.16	74.61
7	Reforma Agraria – Chetumal	263+000	264+000	1.0	3,000,000.00	0.97	97.16	74.61	
Conservación Rutinaria de Tramos					991.2	24,554,067.42	764.58	77.27	76.27
Señalamiento Horizontal					546.5	9,457,091.13	462.12	84.56	84.56
Señalamiento Vertical					235.0	1,367,044.76	235.00	100.00	99.05
Barreras de Protección					463.0	976,460.67	463.00	100.00	100.00
Conservación Rutinaria de Puentes					45.0	748,788.49	32.82	72.94	72.94