

TRAMO	Km Inicial	Km Final	META	Asignación	Avance Físico		Av. Fin. %	
					Unidad	%		
QUINTANA ROO				194,946,196.11	100.00	100.00		
Conservación Periódica de Tramos				35.61	156,032,615.60	35.61	100.00	100.00
Bacheo y microcarpeta				13.00	31,822,797.37	13.00	100.00	100.00
Playa de carmen- Puerto Juarez (Cpo. B)	336.00	339.00	3.00	7,323,282.04	3.00	100.00	100.00	
Lázaro Cárdenas-Polyuc	36.50	41.50	5.00	14,421,379.37	5.00	100.00	100.00	
Lim. Edos. Yuc./Qoo. - Puerto Juarez	255.00	260.00	5.00	10,078,135.96	5.00	100.00	100.00	
Microaglomerado				6.00	7,687,493.61	11.70	100.00	100.00
Felipe Carrillo Puerto-Tulum	215.50	221.50	6.00	7,687,493.61	6.00	100.00	100.00	
Riego de Sello				5.70	4,847,450.22	18.61	100.00	100.00
Lázaro Cárdenas-Polyuc	13.00	18.70	5.70	4,847,450.22	5.70	100.00	100.00	
reposición de losas de Concreto y Riego de Sello				10.91	16,058,319.97	10.91	100.00	100.00
CONSERVACIÓN PERIÓDICA MEDIANTE TRABAJOS	20.00	71.18	10.91	16,058,319.97	10.91	100.00	100.00	
Atención a Fallas Geológicas				1.00	95,616,554.44	1.00	100.00	100.00
Atención a Puntos de Conflicto				1.00	2,303,724.40	1.00	100.00	100.00
Reforma Agraria – Chetumal	263.00	264.00	1.00	2,303,724.40	1.00	100.00	100.00	
Conservación Rutinaria de Tramos				991.16	24,096,066.80	991.16	100.00	100.00
Señalamiento Horizontal				546.50	9,421,668.40	546.50	100.00	100.00
Señalamiento Vertical				235.00	1,354,011.02	235.00	100.00	100.00
Barreras de Protección				463.00	989,494.41	463.00	100.00	100.00
Conservación Rutinaria de Puentes				45.00	748,615.48	45.00	100.00	100.00