



Junio 2026

Tramo	Km Inicial	Km Final	Meta	Asignación	Avance Físico		Av. Fin. %	
					Unidad	%		
OAXACA TOTAL				1,467,468,217.88		31.80	21.61	
Reconstrucción de Puentes				2.00	55,985,168.65	0.86	33.32	28.58
El Camarón - Jalapa del Marqués (Tequisistlán)	202+892	202+892	1.00	34,884,268.56	0.04	4.22	0.00	
Santiago Jamiltepec - Puerto Escondido (Chila)	131+630	131+630	1.00	21,100,900.09	0.81	81.43	75.82	
Conservación Periódica Total				332.25	868,082,329.91	112.65	35.90	23.79
Conservación Periódica de Tramos por Administración				41.26	189,787,000.00	41.26	100.00	55.25
Recuperación de Pavimento y Carpeta de 5 cm				41.26	189,787,000.00	41.26	100.00	55.25
Yucudaa - Zacatepec	55.00	77.50	20.63	94,893,500.00	20.63	100.00	52.99	
Yucudaa - Zacatepec	75.63	96.26	20.63	94,893,500.00	20.63	100.00	57.51	
Conservación Periódica de Tramos				337.49	716,394,129.91	71.39	17.00	14.19
Fresado y carpeta de 5 cm				83.63	259,469,915.69	16.56	18.93	18.39
Oaxaca - Puerto Ángel (Blvd. Simbolos Patrios Cpo. B)	6.50	14.40	7.90	34,494,911.32	0.02	0.19	0.00	
Libramiento Tapanatepec	0.00	3.30	3.30	16,464,292.44	0.00	0.00	0.00	
El Camaron - Tehuantepec	167.00	174.00	7.00	18,685,235.06	0.10	1.37	0.00	
El Camaron - Tehuantepec	240.00	250.60	10.60	27,700,476.87	0.05	0.51	0.00	
Yucudaa - El Carrizal	0.00	21.00	21.00	60,600,000.00	4.72	22.45	14.85	
Yucudaa - El Carrizal	26.00	30.00	4.00	12,000,000.00	4.00	100.00	100.00	
Yucudaa - El Carrizal	35.00	45.00	10.00	30,000,000.00	3.36	33.63	62.23	
Yucudaa - El Carrizal	50.00	50.65	0.65	1,973,000.00	0.00	0.00	0.00	
Tuxtepec - Palomares	37.00	56.18	19.18	57,552,000.00	4.32	22.51	14.01	
Recuperación de Pavimento y Carpeta de 5 cm				76.26	323,615,963.19	12.63	17.08	11.45
Huautla - Jalapa de Diaz	70.00	78.00	8.00	30,958,408.83	0.00	0.00	0.00	
Tuxtepec - Palomares	14.62	22.00	7.38	29,074,736.97	0.61	8.25	0.00	
Tuxtepec - Palomares	22.00	30.00	8.00	30,952,817.39	0.07	0.92	0.00	
Yucudaa - Zacatepec	100.00	116.00	16.00	70,400,000.00	2.55	15.96	0.00	
Lim. Edos. Pue/Oax - Huajuapán de León	200.50	210.94	10.44	45,915,000.00	2.70	25.85	17.30	
Tuxtepec - Ixtlán	51.38	77.82	26.44	116,315,000.00	6.70	25.34	25.03	
Bacheo y Carpeta de 5 cm				15.00	58,128,083.12	0.00	0.00	0.00
Tapanatepec - Lim. Edos. Oax/Chis.	0.00	7.50	7.50	28,458,338.77	0.00	0.00	0.00	
Tapanatepec - Lim. Edos. Oax/Chis.	7.50	15.00	7.50	29,669,744.35	0.00	0.00	0.00	
Nanotecnología				50.90	13,062,000.00	0.00	0.00	0.00
Libramiento ocotlán	0.00	17.00	17.00	5,100,000.00	0.00	0.00	0.00	
T. La Y. Sola de Vega	4.00	12.00	8.00	1,440,000.00	0.00	0.00	0.00	
Llano Verde-Oaxaca	164.00		10.40	1,872,000.00	0.00	0.00	0.00	
San José del Progreso-Huatulco	238.50		15.50	4,650,000.00	0.00	0.00	0.00	
Riego de proteccion				65.20	24,019,367.91	42.20	72.63	70.16
Libramiento El Tule	0.00	7.00	7.00	3,085,326.98	7.00	100.00	100.00	
Oaxaca - Puerto Ángel Cuerpo A	14.40	22.00	7.60	2,900,000.00	7.60	100.00	89.77	
Oaxaca - Puerto Ángel Cuerpo B	14.40	22.00	7.60	2,900,000.00	7.60	100.00	89.77	



Junio 2026

Tramo	Km Inicial	Km Final	Meta	Asignación	Avance Físico		Av. Fin. %
					Unidad	%	
Oaxaca - Tehuantepec	127.00	150.00	23.00	6,574,000.00	0.00	0.00	0.00
Oaxaca - Tehuantepec	30.00	50.00	20.00	8,560,040.93	20.00	100.00	100.00
Fresado y Carpeta			7.00	23,100,000.00	0.00	0.00	0.00
Entronque La Ventosa - Tapanatepec	0.00	7.00	7.00	23,100,000.00	0.00	0.00	0.00
Riego de Protección			39.50	14,998,800.00	0.00	0.00	0.00
Ocotlan - Ejutla	36.60	55.00	18.50	7,024,754.43	0.00	0.00	0.00
El Camarón - Tehuantepec	174.00	188.00	14.00	5,316,030.38	0.00	0.00	0.00
Ixtlan - Oaxaca	174.00	181.00	7.00	2,658,015.19	0.00	0.00	0.00
Conservación Periódica de Tramos (Emergencias)			124.60	247,300,000.00	0.00	0.00	0.00
Renivelación y Riego de sello			124.60	241,500,000.00	0.00	0.00	0.00
Lim. Edos. Gro/Oax - Pinotepa Nacional	226.00	234.80	8.80	17,500,000.00	0.00	0.00	0.00
Pinotepa Nacional - San Jose del Progreso	2.40	14.00	11.60	24,600,000.00	0.00	0.00	0.00
Lim. Edos. Gro/Oax - Pinotepa Nacional	234.80	247.00	12.20	24,400,000.00	0.00	0.00	0.00
Pinotepa Nacional - San Jose del Progreso	14.00	30.00	16.00	31,000,000.00	0.00	0.00	0.00
Pinotepa Nacional - San Jose del Progreso	30.00	45.00	15.00	29,000,000.00	0.00	0.00	0.00
Oaxaca-Puerto Ángel	144.00	164.00	20.00	38,000,000.00	0.00	0.00	0.00
Oaxaca-Puerto Ángel	164.00	184.00	20.00	38,000,000.00	0.00	0.00	0.00
Oaxaca-Puerto Ángel	184.00	205.00	21.00	39,000,000.00	0.00	0.00	0.00
Atención a Fallas Geológicas			5.00	5,800,000.00	0.00	0.00	0.00
San Jose del Progreso - Huatulco	137+500	138+800	5.00	5,800,000.00	0.00	0.00	0.00
Conservación Periódica de Puentes			6.00	7,828,227.24	0.49	6.37	18.95
Conservación Periódica de Puentes (Emergencias)			1.00	2,700,000.00	0.00	0.00	0.00
Conservación Periódica de Puentes			5.00	5,128,227.24	0.49	9.73	28.93
Conservación Rutinaria de Tramos			3,056.44	187,021,160.39	3,056.44	100.00	29.23
Conservación Rutinaria de Tramos			3,056.44	78,548,881.00	3,056.44	100.00	69.60
Conservación Rutinaria de Tramos				101,571,839.52			0.00
Conservación Rutinaria de Tramos				6,900,439.87			0.00
Atención a Puntos de Conflicto			2.00	12,288,639.20	0.91	45.50	28.49
Est. Sarabia - Matías Romero	185+600	196+650	1.00	8,707,690.20	0.46	45.50	20.10
T.D. Bajos de Coyula - T.D. Santa Cruz Huatulco	245+000	246+000	1.00	3,580,949.00	0.46	45.50	48.88
Obras de Drenaje			1.00	2,400,000.00	0.75	75.17	62.49
Pinotepa Nacional - San José	58+250		1.00	2,400,000.00	0.75	75.17	62.49
Señalamiento Horizontal				15,041,910.49			0.00
Señalamiento Horizontal				15,041,910.49			0.00
Atención a Desastres por Eventos Naturales			0.00	33,421,982.00			100.00
Fondo de Desastres Naturales			0.00	33,421,982.00			100.00