

Octubre 2025

No.	Tramo	Km Inicial	Km Final	Meta Equiv.	Asignación	Avance Físico		Av. Fin. %	
						Unidad	%		
BAJA CALIFORNIA					516,721,089.82	88.52		49.43	
Reconstrucción de Puentes					1.0	32,647,133.16	0.83	83.42	66.18
1	Punta Prieta - Bahía de los Angeles (Agua Amarga)	45+000		1.0	29,656,117.66	0.83	83.42	62.77	
2	El Llano (Lazaro Cardenas- Punta Prieta)	200+960		finiquito	2,991,015.50			100.00	
Conservación Periódica de Tramos					32.9	87,927,890.00	32.90	100.00	94.23
Fresado y Carpeta 5					23.3	67,893,226.63	23.30	100.00	97.66
3	Tecate - El Sauzal (Cpo. A)	94+000	101+300	7.3	17,965,105.54	7.30	100.00	95.63	
4	Tecate - El Sauzal (Cpo. B)	94+000	101+500	7.5	17,965,105.54	7.50	100.00	100.00	
5	Mexicali - San Felipe (Cpo. A)	0+000	3+500	3.5	13,161,241.70	3.50	100.00	100.00	
6	Mexicali - San Felipe (Cpo. B)	0+000	5+000	5.0	18,801,773.85	5.00	100.00	95.73	
Bacheo y Microcarpeta 3					7.0	13,851,358.57	7.00	100.00	100.00
7	Ensenada - El Chinero	82+000	89+000	7.0	13,851,358.57	7.00	100.00	100.00	
Microaglomerado					2.6	6,183,304.80	2.60	100.00	43.70
8	Jaramillo - Lazaro Cardenas (Cpo. A)	193+400	196+000	2.6	6,183,304.80	2.60	100.00	43.70	
Atención a Puntos de Conflicto					1.0	2,250,000.00	1.00	100.00	81.79
9	Cañón Buenavista - Santo Tomás	47+000	48+000	1.0	2,250,000.00	1.00	100.00	81.79	
Conservación Rutinaria de Tramos					1914.4	79,213,531.00	1,410.99	74.52	52.91
Señalamiento Horizontal					1156.3	20,669,606.77	1156.28	100.00	73.62
Señalamiento Vertical					475.0	3,004,120.62	231.90	48.82	0.00
Barreras de Protección					678.0	1,999,028.27	678.00	100.00	96.95
Conservación Rutinaria de Puentes					170.0	2,833,000.00	168.11	98.89	80.56
EMERGENCIAS					0.0	286,176,780.00			30.66